

**CMAQ PROJECT
SILVA VALLEY PARKWAY / HARVARD WAY INTERSECTION
IMPROVEMENTS**



Project Description

The Silva Valley Parkway/Harvard Way Intersection improvements project constructed right- and left-turn pockets for north and southbound traffic on Silva Valley Parkway. The project will also added a through lane for southbound traffic on Silva Valley Parkway. Additionally, the project added bike lanes and bicycle and pedestrian detection at the intersection. The signal was also optimized for efficiency.



Current Project Status

On June 2, 2016, EDCTC programmed CMAQ funds to the project in the amount of \$322,653. EDCTC programmed an additional \$290,347 in STBGP funds to the project in August of 2016, to lengthen all turn pockets and add bike lanes throughout the project area. In January of 2017, the County received authorization from Caltrans to begin the Preliminary Engineering Phase. Environmental Studies, Plans, Specifications, and Engineering are ongoing. The Environmental Phase is complete, both CEQA and NEPA and the right-of-way certification have been approved. Design is complete to 95%. In February of 2019, EDCTC programmed an additional \$168,500 in STBGP funds to support ADA improvements associated with the intersection project. On January 13, 2021, EDCTC programmed an additional \$613,350 to fully fund the project as a result of increased unit prices, combined with increased costs associated with environmental review and utility coordination. The project was advertised during summer of 2021 in conjunction with the Merrychase Drive/Country Club Bicycle/Pedestrian Improvements Project. El Dorado County DOT awarded a contract to Martin General Engineering in June 2021. Construction started on July 12, 2021 and the project was completed in September 2021.

Upcoming Activities

- Complete project close out

| PROJECT FUNDING DETAIL | | | | |
|-------------------------------|--------------------------|---------------|--------------------|---------------------|
| Project Phase | Amount Programmed | Source | Status | Project Cost |
| PA&ED/PS&E | \$127,000 | CMAQ | Obligated | \$127,000 |
| PA&ED/PS&E | \$42,125 | STBGP | Obligated | \$42,125 |
| Construction | \$195,653 | CMAQ | RFA Submittal 2020 | \$195,653 |
| | \$168,500 | STBGP | RFA Submittal 2020 | \$168,500 |
| | \$248,222 | STBGP | RFA Submittal 2020 | \$248,222 |
| | \$613,350 | STBGP | RFA Submittal 2021 | \$613,350 |
| TOTAL | \$1,394,850 | | | \$1,394,850 |